## \*\*REQUIRED\*\* TO ACTIVATE THE WARRANTY. INSTALLERS MUST FILL OUT THIS SHEET AND FAX TO 707.794.8005 OR SCAN & EMAIL TO INFO@CELLARPRO.COM

CellarPro Split Systems must be installed by an experienced professional in adherence with industry practices and as described in the manual. If you need technical assistance during the installation, call 877.726.8496 x2.

ech Name: Tech Phone:					_ Da	te of Meas		
system Information					Piping Information			MM/DD/YY
Customer Name					R-134 (lb)	la System (	Charge	
Condensing Unit Model #					Line-set Length (ft)			
Condensing Unit Serial #	Serial #				Liquid line diameter (OD)			
Evaporator Model #					Suction line diameter (OD)			)
Evaporator Serial #					Trap installed in drain line, charged with water, and tested for drainage (Y/N)			
Operation Start Date								
Power to Condensing Unit (Check	(One)		From Evaporator				From External Source	
Power to Compressor Heater (Ch - 3000S – 8000S Split Systems - AH6500 / AH8500S Split System	No Heater Wire "L1"  No Heater Terminal "L1"					Wire "C" Terminal "K"		
Initial Refrigerant Charge Through	Suction Access Valve Liq			Liqui	id Access Valve			
perational Data: Take the following the set-point temperature. Make so Evaporator			•		-	-	ce the ce	llar has pulled down
Air temp. at Evap coil (°F)	Inlet		Outlet			TD		8-10°F TD
Evaporator power supply	Volts			Ar	nps		I	103-127V nameplate amps
Condensing Unit								
Air temp at Condenser coil (°F)	Inlet		Outlet			TD		20-30°F TD
Condenser fan status		Or	1		Off			
Suction readings access valve	PSIG		°F			SH		25-35 PSIG 20°F Min. Superheat
Liquid readings at access valve	PSIG		°F			SC		105-180 PSIG 8-12°F Subcooling
Condensing unit power supply	Volts		•	Ar	nps		•	103-127V nameplate amps
odS Setting		ct with	e email addre the warrar					