

****REQUIRED** TO ACTIVATE THE WARRANTY.**
INSTALLERS *MUST* FILL OUT THIS SHEET AND FAX TO
707.794.8005 OR SCAN & EMAIL TO INFO@CELLARPRO.COM

CellarPro Split Systems must be installed by an experienced professional in adherence with industry practices and as described in the manual. If you need technical assistance during the installation, call 877.726.8496 x2.

Tech Name: _____ **Tech Phone:** _____ **Date of Measurement:** _____

System Information

Piping Information

MM/DD/YY

Customer Name		R-134a System Charge (lb)	
Condensing Unit Model #		Line-set Length (ft)	
Condensing Unit Serial #		Liquid line diameter (OD)	
Evaporator Model #		Suction line diameter (OD)	
Evaporator Serial #		Trap installed in drain line, charged with water, and tested for drainage (Y/N)	
Operation Start Date			
Power to Condensing Unit (Check One)	<input type="checkbox"/> From Evaporator <input type="checkbox"/> From External Source		
Initial Refrigerant Charge Through (Check One)	<input type="checkbox"/> Suction Access Valve <input type="checkbox"/> Liquid Access Valve		

Operational Data: *Take the following measurements during a normal refrigeration cycle, once the cellar has pulled down to the set-point temperature. Make sure the compressor is running when recording the data.*

Evaporator

Range

Air temp. at Evap coil (°F)	Inlet		Outlet		TD		8-10°F TD
Evaporator power supply	Volts		Amps				103-127V / Nameplate Amps

Condensing Unit

Water temp at Condenser coil (°F)	Inlet		Outlet			In: 75°F / Out: 95°F Max
Water Inlet Pressure	PSIG					125 PSIG Max
Suction readings access valve	PSIG		°F		SH	25-35 PSIG / 20°F Min. Superheat
Liquid readings at access valve	PSIG		°F		SC	150 PSIG Max / 8-12°F Subcooling
Condensing unit power supply	Volts		Amps			103-127V / Nameplate Amps
odS Setting	Please provide the email address to contact with the warranty activation: _____					