****REQUIRED** TO ACTIVATE THE WARRANTY.**
INSTALLERS *MUST* FILL OUT THIS CHECKLIST AND FAX TO
707.794.8005 OR SCAN & EMAIL TO INFO@CELLARPRO.COM

CellarPro Split Systems must be installed by an experienced professional in adherence with industry practices and as described in the manual. If you need technical assistance during the installation, call 877.726.8496 x2.

Tech Name:_____ **Tech Phone:**_____ **Date of Measurement:**_____ MM/DD/YY

System Information

Customer Name	
Condensing Unit Model #	
Condensing Unit Serial #	
Evaporator Model #	
Evaporator Serial #	
Operation Start Date	

Piping Information

R-134a System Charge (lb)	
Line-set Length (ft)	
Liquid line diameter (OD)	
Suction line diameter (OD)	
Trap installed in drain line, charged with water, and tested for drainage (Y/N)	

Power to Condensing Unit (Check One)	____ From Evaporator ____ From External Source
Power to Compressor Heater (Check One) - 3000/4000/6000/8000S Split Systems - AH3500/4500/6500/8500 Split Systems	____ No Heater ____ Wire "L1" ____ Wire "C" ____ No Heater ____ Terminal "L1" ____ Terminal "K"
Initial Refrigerant Charge Through (Check One)	____ Suction Access Valve ___ Liquid Access Valve

Operational Data: *Take the following measurements during a normal refrigeration cycle, once the cellar has pulled down to the set-point temperature. Make sure the compressor is running when recording the data.*

Evaporator

							Range
Air temp. at Evap coil (°F)	Inlet		Outlet		TD		8-10°F TD
Evaporator power supply	Volts		Amps				103-127V nameplate amps

Condensing Unit

Air temp at Condenser coil (°F)	Inlet		Outlet		TD		20-30°F TD
Condenser fan status	__ On			__ Off			
Suction readings access valve	PSIG		°F		SH		25-35 PSIG 20°F Min. Superheat
Liquid readings at access valve	PSIG		°F		SC		105-180 PSIG 8-12°F Subcooling
Condensing unit power supply	Volts		Amps				103-127V nameplate amps

odS Setting		Please provide the email address to contact with the warranty activation:	